Knapton Parish Council | Playground Inspection Form

This checklist records the monthly inspection of the Knapton Playground Area, which is required to;

- maintain the safety of those using the Play Area
- to demonstrate responsible duty of care for insurance purposes

It also looks at the entrance gate and the bench seat and identifies problems and issues found with the equipment and areas within the Playground, such as sharp edges, finger entrapments, broken or damaged items and playground's general condition.

Person p	performing check:	Date:		
Signature:		Time:		
	Please put a tick	in the corresponding box as you complete each of the checks		
Entry Gate checks		Metalwork: fixings and footings free of damage, corrosion etc. Fixings: are secure and undamaged with no sharp edges Opens & closes: completely as should and be obstruction and vegetation free Remove: any cable ties or similar		
Bench checks		Secure: Firmly fixed to the ground Condition: Seat condition in good order and secure with no visual damage Fixings and footings: free of damage, corrosion, vegetation etc.		
Area checks		Grassed area: free from debris, ruts and vegetation with no slippery areas, moss growth etc. Boundary hedge: is clear of debris and not intruding on/over play area No graffiti		
Commer				

Knapton Parish Council | Playground Inspection Form

Fall area: clear of debris, all fixings securely and in place and undamaged Unit 1 Climbing Net: firmly fixed, fully intact, no loose strands checks Climbing Chain: surface is smooth, tensioned and undamaged Monkey Bars: intact, undamaged and rust free Comments: ... **Structure:** is firmly fixed to ground, roof / canopy in good order, metalwork and paintwork in good order, fall area clear of debris Ladder: is free of splinters and damage, all fixings securely and in place Unit 2 Swings: all D-loops, fixings and chains in good order, baby seat checks condition in good order and secure **Slide:** fixed firmly to structure and ground, all fixings securely and safely in place, slide surface smooth Platform: is free of splinters and damage, no finger entrapments Comments: **Structure:** is firmly fixed to ground, roof / canopy in good order, metalwork and paintwork in good order, fall area clear of debris Ladder: is free of splinters and damage, all fixings securely in place Swings: all D-loops, fixings and chains in good order, seat condition in good order and secure **Slide:** fixed firmly to structure and ground, all fixings securely in Unit 3 place, slide surface smooth checks Climbing Net: firmly fixed, fully intact, no loose strands and undamaged **Platform:** is free of splinters and damage, no finger entrapments **OXO Rollers:** in good working order, no damage, all fixings securely in place Wood Walkway: is free of splinters and damage, no finger

Page 2 of 3

Comments: ...

entrapments, all fixings securely in place

Knapton Parish Council | Playground Inspection Form

Unit 4 checks		Structure: is firmly fixed to ground, roof/canopy in good order, metalwork and paintwork in good order, fall area clear of debris, Grab handles all secure	
		Ladder: is free of splinters and damage, all fixings securely in place	
		Metal Slide Pole: is securely fixed to unit and ground, metalwork and paintwork in good order with no rust or sharp edges	
		Steppingstone Ramp: all handholds and footings are fixed, firm, secure and safe, ramp is free of splinters and damage	
		Swings: all D-loops, fixings and chains in good order, seat condition in good order and secure	
		Slide: is fixed firmly to structure and ground, all fixings securely in place, slide surface smooth	
		Platform: is free of splinters and damage, no finger entrapments	
Other ge	neral comments		
_		ditional comments, photos or diagrams related to maintaining the	
	-	phlighting those which you feel require urgent attention.	
Commer	nts:		